
	Grant Engineering (UK) Ltd, Frankland Road, Blagrove Industrial Estate, Swindon, Wiltshire. SN5 8YG																																																																																
	(INSTALLER) R290 AIR SOURCE HEAT PUMP/SMART CONTROLLER COMMISSIONING DOCUMENT																																																																																
Installation Address																																																																																	
Installers Name, Company Name and Address.																																																																																	
<table border="1"> <thead> <tr> <th colspan="4">General information</th> </tr> </thead> <tbody> <tr><td>Installation date</td><td colspan="3"></td></tr> <tr><td>ASHP model</td><td colspan="3"></td></tr> <tr><td>Serial no</td><td colspan="3"></td></tr> <tr><td>EcoNET configured</td><td colspan="3"></td></tr> <tr><td>Has it been registered</td><td colspan="3"></td></tr> <tr><td>Smart controller serial no</td><td colspan="3"></td></tr> <tr><td>UID</td><td colspan="3"></td></tr> <tr><td>LLH, Volumiser or Buffer</td><td colspan="3"></td></tr> <tr><td>Cylinder details</td><td colspan="3"></td></tr> <tr><td>Cylinder volume</td><td colspan="3"></td></tr> <tr><td>Serial no.</td><td colspan="3"></td></tr> <tr> <td rowspan="4">Heating demand times</td> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td></td> <td>on - set back</td> <td></td> </tr> <tr> <td rowspan="4">DHW demand times</td> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td></td> <td>on - off</td> <td></td> </tr> <tr> <td colspan="2"> Have the controls and system operation been explained to the customer </td> <td colspan="2"></td> </tr> </tbody> </table>				General information				Installation date				ASHP model				Serial no				EcoNET configured				Has it been registered				Smart controller serial no				UID				LLH, Volumiser or Buffer				Cylinder details				Cylinder volume				Serial no.				Heating demand times		on - set back			on - set back			on - set back			on - set back		DHW demand times		on - off			on - off			on - off			on - off		Have the controls and system operation been explained to the customer			
General information																																																																																	
Installation date																																																																																	
ASHP model																																																																																	
Serial no																																																																																	
EcoNET configured																																																																																	
Has it been registered																																																																																	
Smart controller serial no																																																																																	
UID																																																																																	
LLH, Volumiser or Buffer																																																																																	
Cylinder details																																																																																	
Cylinder volume																																																																																	
Serial no.																																																																																	
Heating demand times		on - set back																																																																															
		on - set back																																																																															
		on - set back																																																																															
		on - set back																																																																															
DHW demand times		on - off																																																																															
		on - off																																																																															
		on - off																																																																															
		on - off																																																																															
Have the controls and system operation been explained to the customer																																																																																	
<table border="1"> <thead> <tr> <th colspan="2">System information</th> </tr> </thead> <tbody> <tr><td>System bypass been fitted</td><td></td></tr> <tr><td>System been flushed</td><td></td></tr> <tr><td>Has biocide been added</td><td></td></tr> <tr><td>Has inhibitor been added</td><td></td></tr> <tr><td>Design flow temperature</td><td></td></tr> <tr><td>Design outside air temperature</td><td></td></tr> <tr><td>Design heat loss</td><td></td></tr> <tr><td>Additional pump fitted</td><td></td></tr> <tr><td>Primary system volume</td><td></td></tr> <tr><td>Hot water set temperature</td><td></td></tr> <tr><td>Secondary circulation fitted</td><td></td></tr> <tr><td>Secondary circulation clock fitted or set up on smart controller?</td><td></td></tr> <tr><td>Design flow rate</td><td></td></tr> <tr><td>Actual system flow rate</td><td></td></tr> <tr><td>MCB size and type</td><td></td></tr> <tr><td>RCD type (None, F, B)</td><td></td></tr> <tr><td>DNO permission approved</td><td></td></tr> <tr><td>Does the condensate discharge safely</td><td></td></tr> <tr><td>Does the install comply with the designated protective zones</td><td></td></tr> <tr> <td>System control (S plan, W plan etc.)</td> <td></td> </tr> <tr> <td>Zone control or open loop</td> <td></td> </tr> </tbody> </table>				System information		System bypass been fitted		System been flushed		Has biocide been added		Has inhibitor been added		Design flow temperature		Design outside air temperature		Design heat loss		Additional pump fitted		Primary system volume		Hot water set temperature		Secondary circulation fitted		Secondary circulation clock fitted or set up on smart controller?		Design flow rate		Actual system flow rate		MCB size and type		RCD type (None, F, B)		DNO permission approved		Does the condensate discharge safely		Does the install comply with the designated protective zones		System control (S plan, W plan etc.)		Zone control or open loop																																			
System information																																																																																	
System bypass been fitted																																																																																	
System been flushed																																																																																	
Has biocide been added																																																																																	
Has inhibitor been added																																																																																	
Design flow temperature																																																																																	
Design outside air temperature																																																																																	
Design heat loss																																																																																	
Additional pump fitted																																																																																	
Primary system volume																																																																																	
Hot water set temperature																																																																																	
Secondary circulation fitted																																																																																	
Secondary circulation clock fitted or set up on smart controller?																																																																																	
Design flow rate																																																																																	
Actual system flow rate																																																																																	
MCB size and type																																																																																	
RCD type (None, F, B)																																																																																	
DNO permission approved																																																																																	
Does the condensate discharge safely																																																																																	
Does the install comply with the designated protective zones																																																																																	
System control (S plan, W plan etc.)																																																																																	
Zone control or open loop																																																																																	

		Grant Engineering (UK) Ltd, Frankland Road, Blagrove Industrial Estate, Swindon, Wiltshire. SN5 8YG																																																																										
		(INSTALLER) R290 AIR SOURCE HEAT PUMP/SMART CONTROLLER COMMISSIONING DOCUMENT																																																																										
<div>Smart controller settings</div> <table border="1"> <tr> <td>System type (Direct/LLH/Buffer)</td> <td></td> <td rowspan="10"></td> <td>Heating circuit 1 set up</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Type of emitters (UFH / Rads)</td> <td></td> </tr> <tr> <td>Has a flow meter been fitted</td> <td>(Not needed for R290)</td> <td>Fixed or weather comp</td> <td></td> </tr> <tr> <td>Has electric meter been enabled</td> <td></td> <td>Curve settings (incl shift) or fixed temp</td> <td></td> </tr> <tr> <td>Number of antifreeze valves</td> <td></td> <td>Thermostat make and model</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Heating circuit 2 set up</td> <td></td> </tr> <tr> <td>Immersion timer / Smart immersion relay</td> <td></td> <td>Type of emitters (UFH / Rads)</td> <td></td> </tr> <tr> <td>Legionella regime (weekly)</td> <td></td> <td>Has a mixing valve been fitted</td> <td></td> </tr> <tr> <td colspan="2"> If daily legionella protection is required, you must fit a separate immersion timer or set the standard DHW temp higher </td> <td>Fixed or weather comp</td> <td></td> </tr> <tr> <td>Legionella timings</td> <td>on - off</td> <td>Curve settings (incl shift) or fixed temp</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Thermostat make and model</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Heating circuit 3 set up</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Type of emitters (UFH / Rads)</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Has a mixing valve been fitted</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Fixed or weather comp</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Curve settings (incl shift) or fixed temp</td> <td></td> </tr> <tr> <td></td> <td></td> <td>Thermostat make and model</td> <td></td> </tr> <tr> <td>Thermostat pump blockade enabled for circuits</td> <td></td> <td></td> <td></td> </tr> </table>				System type (Direct/LLH/Buffer)			Heating circuit 1 set up				Type of emitters (UFH / Rads)		Has a flow meter been fitted	(Not needed for R290)	Fixed or weather comp		Has electric meter been enabled		Curve settings (incl shift) or fixed temp		Number of antifreeze valves		Thermostat make and model				Heating circuit 2 set up		Immersion timer / Smart immersion relay		Type of emitters (UFH / Rads)		Legionella regime (weekly)		Has a mixing valve been fitted		If daily legionella protection is required, you must fit a separate immersion timer or set the standard DHW temp higher		Fixed or weather comp		Legionella timings	on - off	Curve settings (incl shift) or fixed temp				Thermostat make and model				Heating circuit 3 set up				Type of emitters (UFH / Rads)				Has a mixing valve been fitted				Fixed or weather comp				Curve settings (incl shift) or fixed temp				Thermostat make and model		Thermostat pump blockade enabled for circuits			
System type (Direct/LLH/Buffer)			Heating circuit 1 set up																																																																									
			Type of emitters (UFH / Rads)																																																																									
Has a flow meter been fitted	(Not needed for R290)		Fixed or weather comp																																																																									
Has electric meter been enabled			Curve settings (incl shift) or fixed temp																																																																									
Number of antifreeze valves			Thermostat make and model																																																																									
			Heating circuit 2 set up																																																																									
Immersion timer / Smart immersion relay			Type of emitters (UFH / Rads)																																																																									
Legionella regime (weekly)			Has a mixing valve been fitted																																																																									
If daily legionella protection is required, you must fit a separate immersion timer or set the standard DHW temp higher			Fixed or weather comp																																																																									
Legionella timings	on - off		Curve settings (incl shift) or fixed temp																																																																									
		Thermostat make and model																																																																										
		Heating circuit 3 set up																																																																										
		Type of emitters (UFH / Rads)																																																																										
		Has a mixing valve been fitted																																																																										
		Fixed or weather comp																																																																										
		Curve settings (incl shift) or fixed temp																																																																										
		Thermostat make and model																																																																										
Thermostat pump blockade enabled for circuits																																																																												
<div>Installation comments and recommendations</div> <div></div>																																																																												
Customer's signature			Date																																																																									
Commissioning engineer's name, company name and address																																																																												
Commissioning engineer's signature																																																																												