



Engineering Tech Support for Avalon Pre-Site Visit Checklist

The checklist below is provided as a **requirement** for installers who are receiving on-site support from Fortress Power. Please complete each step to the best of your ability before on-site support arrives to help ensure swift, seamless commissioning of your first Avalon system.

Before installation:

- ☐ Review installation plans and drawings. Please review SLD with Fortress Power.
- ☐ Confirm site visit location and time with Fortress Power.
- ☐ Review the Avalon Manual and Quickstart guide.
- ☐ Receipt and inspection of Avalon shipment.

Before On-Site Visit by Fortress Power:

- ☐ Mount Avalon Inverter with provided wall bracket.
- ☐ Stack Avalon Battery Modules and BMS.
- ☐ Mount Avalon Smart Energy Panel.
- ☐ Install Grid feed-in conductors into Avalon Smart Energy Panel. (Wiring diagram provided inside door panel)
- ☐ Install conductors between Battery and Inverter.
- ☐ Install conductors between inverter and Smart Energy Panel.
- ☐ Install DC PV conductors (If applicable) into Inverter.

Please provide at least 72-hour notice for any delays that will affect On-Site support provided by Fortress Power. Call 877-497-6937 x1006 or email sales@fortresspower.com.